

ID	Task Mode	Task Name	Duration	Start	Finish	Dec 28, '14							
						S	M	T	W	T	F		
1													
2		MODOT Route 35 Project Schedule											
3		Phase 1	127 days	Mon 1/26/15	Tue 7/21/15								
4		Sobbie Road Extension	80 days	Mon 1/26/15	Fri 5/15/15								
5		Relocation of KC Scout system	25 days	Mon 2/2/15	Fri 3/6/15								
6		new signal & lighting east bound side of pleasant valley rd	25 days	Mon 6/15/15	Fri 7/17/15								
7		Ramp 2	45 days	Mon 5/18/15	Fri 7/17/15								
8		Pleasant Valley Road EB	45 days	Mon 5/18/15	Fri 7/17/15								
9		Section of I-35 NB	80 days	Mon 2/2/15	Fri 5/22/15								
10		I-35 NB Bridge over ramp 4 and section of walls A8254 & A8255	70 days	Mon 3/16/15	Fri 6/19/15								
11		Temp. Crossover for US-69 SB Traffic	5 days	Mon 6/22/15	Fri 6/26/15								
12		Temp. Crossover for I-35 SB Traffic (Temp Alignment B)	10 days	Mon 6/22/15	Fri 7/3/15								
13		Temp. Connection From New I-35 NB to Existing Ramp 3 (Temp Alignment A)	10 days	Mon 6/22/15	Fri 7/3/15								
14		Temp. Widening on Existing Ramp 3 and Existing US-69 NB	4 days	Mon 7/6/15	Thu 7/9/15								
15		Shoulder Strengthening on I-35 NB and SB	2 days	Mon 6/22/15	Tue 6/23/15								
16		Temp. Widening on Existing Ramp 2	4 days	Tue 6/23/15	Fri 6/26/15								
17		Phase 2	143 days	Wed 4/15/15	Fri 10/30/15								
18		Sections of I-35 NB	95 days	Mon 6/22/15	Fri 10/30/15								
19		I-35 NB Bridge over Pleasant Valley and Section of Walls A8252 & A8253	70 days	Mon 6/22/15	Fri 9/25/15								
20		Center Pier of I-35 SB Bridge over Pleasant Valley	10 days	Mon 6/22/15	Fri 7/3/15								
21		I-35 Temp Shoulder Crossover (Temp Alignment C)	10 days	Tue 6/23/15	Mon 7/6/15								

Project: Project Schedule.mpp Date: Mon 1/19/15	Task		Project Summary	
	Split		External Tasks	
	Milestone		External Milestone	
	Summary		Inactive Task	

ID	Task Mode	Task Name	Duration	Start	Finish	Dec 28, '14						
						S	M	T	W	T	F	
22		temperary signals on pleasant valley rd	15 days	Wed 4/15/15	Tue 5/5/15							
23		MSE Retaining Wall KC-0082	20 days	Mon 7/6/15	Fri 7/31/15							
24		Phase 3	165 days	Mon 8/3/15	Fri 3/18/16							
25		Section of I-35 SB	140 days	Mon 9/28/15	Fri 4/8/16							
26		Section of Ramp 4	60 days	Mon 9/28/15	Fri 12/18/15							
27		Temp Pavement in Median on S. Liberty Parkway	2 days	Mon 9/28/15	Tue 9/29/15							
28		temp. signal pleasantvalley rd	15 days	Mon 6/29/15	Fri 7/17/15							
29		new signals & lighting on westbound pleasant valley rd	40 days	Mon 9/7/15	Fri 10/30/15							
30		Section of Pleasant Valley	20 days	Mon 10/19/15	Fri 11/13/15							
31		Church Road	15 days	Mon 10/19/15	Fri 11/6/15							
32		I-35 SB Bridge Over Pleasant Valley and Remainder of Wall A8252 & Portion of A8253	70 days	Mon 11/16/15	Fri 2/19/16							
33		I-35 SB Bridge Over Ramp 4 and Remainder of Walls A8254 & A8255	70 days	Mon 11/16/15	Fri 2/19/16							
34		Temp. Connection From New I-35 SB to Church Road (Temp. Alignment D)	20 days	Mon 1/18/16	Fri 2/12/16							
35		Temp Connection from I-35 NB to Existing I-35 NB (Temp. Alignment E)	30 days	Mon 2/8/16	Fri 3/18/16							
36		I-35 SB Bridge Demolition	3 days	Mon 11/2/15	Wed 11/4/15							
37		Phase 4	131 days	Fri 1/15/16	Fri 7/15/16							
38		I-35 NB Bridge over Pleasant Valley Demolition	3 days	Tue 11/3/15	Thu 11/5/15							
39		I-35 NB Bridge Over US-69 Demolition	3 days	Tue 11/3/15	Thu 11/5/15							
40		Ramp 3	60 days	Mon 3/21/16	Fri 6/10/16							
41		I-35 NB/ Ramp 1 Gore	75 days	Mon 3/21/16	Fri 7/1/16							
42		US-69 NB & SB	45 days	Mon 4/25/16	Fri 6/24/16							
43		South Liberty PKWY	15 days	Mon 6/27/16	Fri 7/15/16							
44		Temp. Signals reconfiguration	2 days	Mon 2/22/16	Tue 2/23/16							
45		new signals & lighting on us 69	60 days	Tue 2/23/16	Mon 5/16/16							
46		Temp. Connection From US-69 to South Liberty PKWY	10 days	Mon 6/27/16	Fri 7/8/16							

Project: Project Schedule.mpp Date: Mon 1/19/15	Task		Project Summary	
	Split		External Tasks	
	Milestone		External Milestone	
	Summary		Inactive Task	

ID	Task Mode	Task Name	Duration	Start	Finish	Dec 28, '14						
						S	M	T	W	T	F	
47		Temp. PVM'T Connection Exist US-69 to New US-69 NB	10 days	Mon 6/27/16	Fri 7/8/16							
48		Temp PVM'T Connecting Ramp 3 and South Liberty PKWY	10 days	Mon 6/27/16	Fri 7/8/16							
49		Phase 5	137 days	Mon 5/16/16	Tue 11/22/16							
50		<i>Phase 5A</i>	125 days	Mon 5/16/16	Fri 11/4/16							
51		US-69 SB	20 days	Mon 7/25/16	Fri 8/19/16							
52		Temp. Alignment H	35 days	Mon 8/22/16	Fri 10/7/16							
53		Temp. PVM'T Connection Exist US-69 to New US-69	20 days	Mon 10/10/16	Fri 11/4/16							
54		Phase 5B	45 days	Mon 9/26/16	Fri 11/25/16							
55		Pleasant Valley Road and South Liberty PKWY	20 days	Mon 9/26/16	Fri 10/21/16							
56		Ramp 4	25 days	Mon 10/24/16	Fri 11/25/16							
57		Remainder of I-35 NB Shoulder	15 days	Mon 10/31/16	Fri 11/18/16							
58		Remainder of wall A8253	15 days	Mon 10/31/16	Fri 11/18/16							
59		US-69 NB	10 days	Wed 11/9/16	Tue 11/22/16							
60		Phase 6	50 days	Wed 11/30/16	Tue 2/7/17							
61		US-69	10 days	Wed 11/30/16	Tue 12/13/16							
62		Ramp 1 and Soundwall KC-0093	15 days	Fri 12/2/16	Thu 12/22/16							
63		finish up signal and interconnect	50 days	Wed 11/30/16	Tue 2/7/17							
64		Pleasant Valley (Stage Construction to Maintain Traffic)	10 days	Fri 12/2/16	Thu 12/15/16							
65		South Liberty Parkway	8 days	Fri 12/16/16	Tue 12/27/16							
66		Remove Full Depth Shoulder From Ramp 3 (Temp. Alignment F)	15 days	Tue 12/13/16	Mon 1/2/17							
67		I-35 NB & SB Shoulder	12 days	Thu 12/15/16	Fri 12/30/16							
68		Phase 7	90 days	Tue 2/7/17	Mon 6/12/17							
69		South Liberty PKWY	18 days	Tue 2/7/17	Thu 3/2/17							
70		US-69 (Stage Construction to Maintain Traffic)	12 days	Fri 3/3/17	Mon 3/20/17							
71		Mill and Overlay Stewart Road	10 days	Fri 5/12/17	Thu 5/25/17							

Project: Project Schedule.mpp Date: Mon 1/19/15	Task		Project Summary	
	Split		External Tasks	
	Milestone		External Milestone	
	Summary		Inactive Task	